

**GOVERNMENT OF TELANGANA**  
**ABSTRACT**

PR&RD - Khammam District - "BT Road in Mujjigudem (V) of Nelakondapally Mandal of Khammam District" post facto - Extension of Agreement Time (EOAT) up to 31.03.2014 - Accorded - Orders - Issued.

-----

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.I) DEPARTMENT

**G.O.RT.No. 447**

**Dated:13.07.2015.**

Read the following:-

From the ENC (PR), Hyd., Lr.No.S9/ CMA/RACHABANDA/  
KMM/MUJJUGUEM /2015, DT.27.01.2015.

\*\*\*\*\*

**ORDER:**

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, Hyderabad in the reference read above, Government after careful examination of the proposal, hereby accord Post fact Extension of Agreement Time (EOAT) up to 31.03.2014 for a period of (309 days) without imposing penalty, as the delay is caused due to stoppage of work by farmers for the work "BT Road in Mujjigudem (V) of Nelakondapally Mandal of Khammam District" sanctioned under Rachabanda.

2. The Engineer-in-Chief, Panchayat Raj, Hyderabad shall take necessary action in the matter accordingly.

3. A copy of this order is available on the internet and can be accessed at the address: [www.ap.gov.in/goir](http://www.ap.gov.in/goir).

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

J.RAYMOND PETER  
PRINCIPAL SECRETARY TO GOVERNMENT

To

The Engineer-in-Chief, Panchayat Raj, Hyderabad.

Copy to:

The Superintending Engineer, Panchayat Raj, Khammam District.

The District Collector, Khammam District.

The District Treasury Officer, Khammam District.

SF/SC.

/FORWARDED:: BY ORDER//

SECTION OFFICER